Completion Report

Name of Wok	Improvements and Asphalting of Ward roads & Connecting roads in Ward No 14 & 15 of T Dasarahalli Sub Div Dasarahalli Zone
Sanctioned Estimate No.& Date	
Head of Acount which is Chargeable	Package No DZ 2015-16 (02)
Enstrument Order No. & Date	EE(DD)/pavly/ 75/15-12 dt 3-10-2016
Name of Contractor	**Sri. Muraliswamy**
Time Stipulated for Completion of work	9 months
Delay in execulation of work	—
Measurement recorded in MB	5641 ← 5645
Page No	Page No: 5641 - 564002 to 564064 5645 - 564401 to 564457
check Measurment of the Asst	
Exe. Eng./ Exe.Eng. On	564438/564440 — 564052/564053
Name of the Office / Official incharge of the work	—
a) JUNIOR/ ASST. Eng	D.S.Manjunath
b) Asst. Exe. Engineer	E. Rangaswamy

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings
606.00	5331223=00	—	728777=00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Brihat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.